



Town of Snowmass Village  
Construction Management Plan

**PROJECT:** RFTA Depot and lower ramp vehicle lane reconstruction

**DATE:** April 11, 2011

**OWNER:**

R. Hunt Walker  
John Baker  
Ed Fuller

**CONTACT INFO:**

923-5110, ext. 300  
923-5110, ext 301  
923-5110, ext. 302

**CONTRACTOR:**

Grand River Construction  
Zen Construction

**CONTACT INFO:**

379-1464  
274-0740

**ENGINEER:**

Dean Gordon, Engineer

**CONTACT INFO:**

945-1004

**TRAFFIC CONTROL:**

A-1 Traffic Control

876-0738

**CONSTRUCTION SCHEDULE:** April 19 to June 2, 2011, 6 days per week, 7 a.m. to 7 p.m.

**PROJECT LOCATION:** RFTA Depot vehicle lanes and Carriageway Road ramps.

**PROJECT DESCRIPTION:** The Town of Snowmass Village will be reconstructing the RFTA vehicle lanes and removing and replacing the median between the Depot and inbound traffic lane. The divider separating the inbound and outbound traffic lanes on the ramps will be removed. There is about 600' of curb and gutter replacement along with 5,500 sq. ft. concrete flat work to replace existing asphalt in the bus depot. Also the lower Carriageway ramps will be re-graded and replaced with new asphalt.

**CONSTRUCTION STAGING:** Lower back gravel area of Lot 6 will be used to store materials and equipment.

**ACCESS/TRAFFIC CONTROL PLAN:** Access will be kept open for through two way traffic of Carriageway but with lane shifts and possible one lane traffic during day time construction while placing asphalt or pouring concrete which will have proper signage and flaggers. RFTA depot service will be signed and serviced out of the Daly Lane bus depot.

**PUBLIC NOTIFICATION:** Town staff, through newspaper ads, Town Web site and roadway signs, will inform the public about the project.